

Day 1 Quality Checklist

Address:	P=Pass F=Fail		
Task / Check For: Framing	Date	Check	Action / Comments
Critical Measurements			
Check hallway opening is consistent in three spots (front, back and middle)			
Confirm that the tub rough opening is at 60" Inside to Inside			
Insure walls follow snap lines ensure snap lines are correct double check work.			
Check all room measurements are correct to house plans			
Errected Walls			
Make sure all bottom plates are tight to eachother and follow the snap lines			
Exterior walls are nailed off (2 every 2') and interior walls are left proud			
All top plates are tight and flush from top to bottom			
Back wall corners are braced both ways and squared			
Temporary wall is in place before front wall is stood			
Walls are properly braced at connecting components			
Ramset/ Anchor Bolts			
Ramset is used by qualified persons only			
Shots are 4' from ancor bolts or every other bay			
Washers cover a min 1/4" of the hole			
Shots are set not proud and do not blow out the concrete			
Ramset is used after critical measurements are confirmed			
All used shots are picked up and thrown away			
Follow up Items			
Trash bin is built			
Scraps are cleaned up			
All lumber is free of nails and stacked neatly inside of the garage			
		Inspected By	
		Verified By	